

## ***General Manager Report***

September 9, 2019

### **Administrative Recruitments**

The recruitments should be completed this week. Interviews with the finalists are tentatively planned by the beginning of October.

### **Community Center Progress Report**

As construction started, the contractor, KCK, focused on work for the upper roof, including laying down new shear plywood and installing hardware associated with seismic requirements. They also started with demolition both inside the building and at the existing paving. They have also started the seismic bracing inside the building. Electrical work has also begun. The structural steel has been ordered and they await inspection before the cutting and welding work commences.

Best regards,

Tony Constantouros